BRIDGE INSPECTION FORM



Road Name: Bridge					dge Name:	- Name:					RP:	District:		
					ndrew's						50	UHCC		
Bridge Type: Prestressed Concrete							1	Report	B8/1 Type: Ge	ne		pal / Poste		
Marking code Overall Condi						Deck width: 3.70			Posting:					
0 = Not inspected Category:					17. 200)	Total Bridge length: 42.60 Axles:								
1 = Satisfactory 2 = Monitor next inspection Condition:					;	No of Spans: 2 Gross:								
R = Routine maintenance (provide comment)						Span: of				Speed:				
S = Structural maintenance (provide comment) Expected Life:					Life:				Design Loading: H20 –S16					
N = Not applicable 20 - 40					1.	Construction Date: 1954			Bridge Rating:					
Element				AND DESCRIPTION OF THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I	tor: N. Moon 29/7/15		Next Inspection Type: Date (mth/yr)							
Set	No	Description			Mark	Brief description of fault and comments								
Superstructure Elements	1	Primary load carrying element			2	Minor spall to	Minor spall to LH span B2 bottom flange							
	2	Secondary	Transvers		1									
	3	element(s)				Minor spall to	LH	U/S sof	ffit					
	4	Half joints			2			,						
	5	Seismic linkages/Holding Down bolts			s									
	6	Parapet beam or cantilever						-						
	7	Cross bracing						1,			- C			
	8	Foundations			0	1	-			-				
	9	Abutments			1	LH abutment o	nlv							
ing	10	Head wall			1	D abaiment o	,		-	_				
pear	11	Pier / column			2	Cracking of so	id	nlaster	(on original	ctr	ucture)			
Load-bearing Substructure	12	Cross-head / capping beam			1-	Crucking of 30	iu	plaster	(on or iginar.	311	ucrui e)			
Lo	13	Bearings				1						***************************************		
	14													
	15	Bearing plinth / shelf Superstructure drainage			R	Dook panding u		on Donn	ofile DIJ en					
ants	16	Substructure drainage			K	Deck ponding v	/ατο	er. Kepr	отпе кн ар	pro	oacn			
Durability Elements	17				-	111 1 1 1 1								
ty El	18	Movement / expansion joints			2	LH abutment a	na	central	piers snowii	ng	signs of lea	KS		
abili	19	Painting: Superstructure elements			_	-				_				
Dur	20	Painting: Substructure elements				Class and a star	1	and and the		1				
	21	Painting : Barriers / guardrails Access / walkways / gantries			R	Clean and paint	no	anaraii a	na kerbs	_				
y	22				-	C	!			23.2	NV.			
Safety Elements	23	Guardrail / handrail / safety fences			2	Corrosion of fixings, some nuts missing. No movement. Some seal failure.								
S	24	Carriageway surfacing				Some seal Taill	ıre.							
	_	Footway/verge / footbridge surfacing					_							
Waterway Elements	25	Invert / river bed			1				-					
	26	Aprons Pivor had unstream				01111-1	-	() 1 1	1					
	27	River bed upstream			R	Clear build-up	OT :	Tiood de	pris					
	28	River bed downstream			1 2	11/6 . 6								
Wat	30	Scour River banks			2	U/S of central pier Very steep and high								
	31				2	very steep and	nı	yn						
ng	32	Revetment / batter slope paving Wing walls			_									
Retaining Elements	33						-	· ·	er de conte	-				
Re	34	Retaining walls Embankments			-									
	-				-			THE REAL PROPERTY.		(1) J				
	35	Approach rails / barriers / walls			-	4.1:			<u></u>					
	36	Approach adequacy			1	Adjacent to in		section		-1				
Other	37	Signs			R	RH D/S B.E.M.								
0	38	Lighting			_									
	39	Services				1								
No. 2	40	Appearance			1	Handrails etc.	nee	ed repair	nting, looks	tir	ed.			

Road Name:			Bridge Name:	Bridge	No:	RP:		District:	
Bridge			Andrew's	B8/1	B8/1			UHCC	
Comments and Recommendations for Maintenance/Repairs									
Item No.	Element No.		Suggested Remedial Work			Priority (H/M/L)		Estimated Cost	
1	15	Clear deck drains (routine maintenance task)						NMC	
2	20	Clean and paint handrails and timber kerbs						\$3,500	
3	27	Clear flood debris						ТВС	
4	37	Install RH D	/S B.E.M. complete			L		\$75	
5									
6						,			
7				****					
8									
9									
10									
					Total	Cost			

Remedial work recommended in last inspection has been completed: YES / NO (comment below if NO)

RAMM Database changes required: YES / NO (Describe change if answer is YES)

Comments & recommendations relating to future management (transfer to current report)

Note it was not possible to access either the right hand abutment or the cenral pier. The river banks are high and very steep. The river levels prohibited access to the pier, a small boat or kayak could be used to access the island adjacent to the pier without too many problems.


Viewed left hand span beams with the aid of high quality binoculars.



Left hand approach - Note settlement and ponding.



Right hand approach – Note ponding of deck – Drainage to be improved.



Looking upstream at bridge.



Left hand abutment - Note deck joint leaking.



Right hand abutment - Very limited access.



Centre pier - Note clearing of flood debris ideally should be carried out. - Review if scour resulting from the flood debris is exposing the piles of the original bridge's pier.



Looking upstream at river.



Ponding to right hand upstream approach.



Monitor settlement of left hand approach.



Repainting of timber kerbs and handrails required - No decay detected to the rails.



Monitor corrosion of handrail fixings - Note nut failed, no movement detected







Clearing of vegetation from pier caps is an outstanding action.



Flood debris at pier - Note cracking of solid plaster.



Close up of pier nosing – Appears that a timber nosing was in place which has failed.





Monitor minor scour to downstream of the central pier - Note beach area which would allow access to the pier from a boat/kayak.




Monitor minor spalling to edge of left hand span upstream deck soffit.




Left hand abutment beam detail.



Diaphragm infill detail.



Poor construction of LH span B2 main beam bottom flange, reinforcing steel exposed.





Monitor poor construction joints of main beams (typical for this age of bridge)..

Inspected by (Print Name): N. Moon	Signature:	Date: 29/7/2015
Reviewed by (Print Name) : M. Cocki††	Signature: M.D.Sax	Date: 9/9/15
Approved by (Print Name) : M. Cockitt	Signature: M.D.Sark	Date: 9/9/15